

38 Jan. 7/31

M. R. Gitterer sent written request to have 8 lots in Manor surveyed at once Lot. 2, B. 19, 12+5 B. 18 20, 29, 28+30, B. 31, Began survey at 1-15 P.M. today, surveyed, 2, B. 19 1, 2+5 B. 18, + 20 B. 31 All stakes found for all corrs, 1, 2+5 B. 18, checked 5. all corrs O.K. checked Lake stks. for 1. O.K. and 2. O.K. Found iron stks for N.E. Cor. 1- B. 19. and 2 B. 19 at L. S. Drive. Measured from stks N.E. Cor. Lot 1, 49.7' for N.E. Cor. of 2, measured S.W. from last stk 50' for S.W. Cor. of 2, measured from S. Cor. 2, to S.W. Cor. 2, 126', checked and made notch in cone. walk Measured S.E. on N.E. line 2 126.8' and checked and set spike E. of walk Set spike at E. edge of walk

opp notch for S.W. cor of 2, spike with red cloth. at Lake Cor. of 2-B. 19, and S.W. Cor. 1-19 + N. Cor. of 5-19, All iron stks found here Found iron stks. S.W. Cor. 12-21 measured N. 120' on W. line 12 Thence in same line N.W. 45' across E. Orchard Lane and found no stks. made point 1' from L. U. walk line + 10' from E. Orchard Curve. Found iron stks. S.W. cor. 20-6, 31, 64.5' found iron stks S.W. cor. 20, 10' from curb, set spike measured 212, 70.1' and found iron stks 10' from walk. measured N.W. from N.E. stks 20 88.5', N.W. then, 87' on L. U. Ave., Lot 19, found iron stks then 44.9' then 35.6', N.W. cor. 19, Found no stks, then E. 60' and N.W. from E. Cor. 19, 114.8' to join 60, c.k. till lines joined. Then N.W. cor. 20, then N.E. 55' and 88.5' N.W. from N.E. cor. 20, checked all lines met N.E. cor. 20, set spike at

LM 33 4
35 4
38 4
LM-47 ✓
LM-78 ✓
LM-80 ✓
LM-84B ✓
LM-84C ✓

7-288-1h

January 8, 1931

Continued survey of Lots 1-2 & 5 in Block 18. Set steel stakes with red flags at corners of said lots on lake shore, also on at N. W. corner of Lot 5-Block 18, also set steel stakes at lake shore corners of Lot 2, Block 19. In Block 31 found iron stake at N. W. corner of Lot 20 which is also the S. corner in Lot 18, measured from this common corner N. E. 55' and from the N. E. corner of Lot 20, 88.5' N. W. to the intersection of last measured line and set steel stake with red flag at junction of last two lines where we found iron stake. Also set steel stakes with flags at iron stakes found at N. E. & S. W. cor. of Lot 20. Measured N. E. from N. W. end of N. E. line of Lot 20, 50 feet and found stake hole, measured W. E. 70.1 from N. E. cor. of Lot 20 and made point, 115' from N. W. cor. of Lot 21.

M. R. Tritner survey continued.

from N. W. cor. of Lot 21, measured 50 feet N. E. and found woodstake with hole for iron stake at N. W. cor. of Lot 22; measured N. E. from N. E. cor. of Lot 22, 60 feet N. E. cor. of Lot 23, found no stake set steel stake with flag, 12 ft. S. E. from N. W. cor. of Lot 23, checked 65 ft. from S. W. corner of Lot 23 and set steel stake for N. W. cor. of Lot 23, no stake found. Steel stakes with red flags set at corners.

Began at stake found at N. E. cor. of Lot 32, measured W. 60 ft, S. W. cor. of Lot 31, 5 ft. more N. W. cor. of Lot 32; measured W. from last corner 70 feet found no stake, S. 116 feet found no stake, set steel stakes at both corners of Lot 30; measured W. 70 ft. S. line of last corner, 70.6 ft. and from N. E. cor. of Lot 30, W. 70 feet and

set steel stake with flag,
 measured S. 124 feet, checked,
 and set steel stake with flag
 S. W. cor. of Lot 30. Measured
 W. from S. W. of Lot 30. 65.25 ft.
 measured W. from N. W. corner
 of Lot 30, 65 feet and set
 steel stake with flag N. E. corner
 of Lot 28. S. from this corner
 128 ft. checked and set steel
 stake at S. E. corner of Lot 28.
 Measured W. on S. line Lot 28,
 65.1 feet. Measured W. on N.

Line Lot 28, 65 feet and set
 steel stake with flag, measured
 S. 128 feet W. line of Lot 28, checked
 and set steel stake with flag
 at S. W. corner of Lot 28.

All of these corners have
 also spike with red cloth
 driven close to ground.