21 9/17/30. Survey for Harry Potter, Lot 6, Block 6 Crawford Add.

First found iron stake at N. from W. cor. Block 6, Next found iron stks. at N.E. cor. lot 2, at alley & N. W. cor. Lot 1, Length of these Lots E & W. 127½' width N&S. 60', Next set transit over stk at NW. cor of block, and set pole at 1' E. of Side walk. N. W. Cor. & Block 7. Said addition and lined in & measured respectively 120' and 180' S. from transit point and set iron stks at 120' & 180' points. Next measured 120' & 180' S on E. tree line of. alley. and lined in from West points and set iron stks at 127½' iron stks at all 4 corners of lot 6 block 6 Crawford.

Cost $3.25

GE-13 Lot 6 Blk 6 Lake View Addition 7-285-2k