37 Oct. 25. Survey for Walter Curtis
Lot 7. Block 9.

Measured West, on front, from stake S. E. Cor. Lot 10. 61', 60½', & 60' and set stake S. E. Cor. Lot 7. Measured West 61' & set stake S. W. " Lot 7. At rear measured West from stake N. W. Cor. Lot 10, 60½', 60' and set stake N. E. Cor. Lot 7. Measured West 61' & set stake N. W. Cor Lot 7. Survey not according to original plat, but makes it fair as occupied. So stated to Mrs. Curtis.

Original Geneva is built up wrong.

Walter Beard

Survey from deed. description as follows:
North 80', of West 34' of E. ½ Lot 1. Block 2
North 80' " East 10' " E. ½ of Lot 2 " "
North 92' " West 20' " E. ½ " " 2 "

The above to be divided as buildings stand.
Measured West from N. E. Cor. of Block. 26'. P. O. Lot then 34' then 10 then 20 center line Lot 2 then run with transit West line E ½ of 2 92' & set iron stake 18" N. of Mehl garage. Then 20 East. S. E. Cor. of 20' strip then 12' N. and 3¼' East.
Measured E. from N. W. Cor. 2¾' which is exactly East line of restaurant
iron stakes at S. W. Cor. 92'. N. end of above
End of 3½ above. Notch in [illegible] footing at N. W. Cor.
See next page Notch in walk at N. E. Cor.

OP-65

Lot 7 Blk 1

1-411-Sk